

WSDOT VE Program Status 2012

Region	PIN	Project Title	Route	Sub-Program	M2 - Begin Preliminary Engineering	M5 - Advertisement Date	VE Status	Status Notes
Alaskan Way Viaduct	809936E	SR 99/ AWV Program South Access	099	Mobility	3/4/2008	N/A	Completed	Sept. 2010
Alaskan Way Viaduct	809936S	SR 99/Central Waterfront Construction Mitigation	099	Mobility		5/4/2015	Monitor Estimate	
Eastern	600010A	NSC-North Spokane Corridor Design and Right of Way - New Alignment	395	Mobility	9/28/2007	2/18/2014	Required - Not Scheduled	
Eastern	600012A	US 395/NSC - Francis Ave Improvements	395	Mobility	7/11/2011	5/14/2012	Required - Not Scheduled	
Eastern	629001D	SR 290/Spokane River E Trent Br - Replace Bridge	290	Structures Preservation	11/16/2015	8/13/2018	Required - Not Scheduled	
North Central	N/A	SR 2/US 97 North Wenatchee Area Improvements	285	Mobility	N/A	N/A	Scheduled	WO#MT0274 Jan. 2012
North Central	228501X	SR 285/W End of George Sellar Bridge - Intersection Improvements	285	Mobility	7/11/2005	4/2/2012	Completed	2008
Northwest	100210E	US 2/Bickford Avenue - Intersection Safety Improvements	002	Safety	7/1/2009	2/21/2012	Monitor Estimate	
Northwest	100504B	I-5/SB SR 516 Vic to SR 900 - Concrete Pavement Rehabilitation	005	Roadway Preservation	7/5/2012	10/19/2015	Required - Not Scheduled	
Northwest	100536D	I-5/SR 525 Interchange Phase	005	Mobility	12/23/2005	2/9/2026	Monitor Estimate	
Northwest	100553V	I-5/SB Stillaguamish River Bridge - Major Bridge Rehabilitation	005	Structures Preservation	10/3/2011	12/9/2013	Required - Not Scheduled	
Northwest	100934R	SR 9/Pilchuck Creek - Replace Bridge	009	Structures Preservation	2/2/2009	3/5/2012	Completed	Dec. 2009
Northwest	102029S	SR 20/Sharpes Corner Vicinity - New Interchange	020	Safety	9/15/2006	1/5/2015	Completed	2008
Northwest	102067D	SR 20/Skagit River CED - Permanent Restoration	020	Environmental Retrofit	3/3/2010	1/14/2013	Required - Not Scheduled	
Northwest	109947B	SR 99/George Washington Bridge - Painting	099	Structures Preservation	12/15/2000	1/13/2014	Required - Not Scheduled	
Northwest	140502E	I-405/I-5 to NE 6th St - Prelim. Engineering and Environmental Design	405	Mobility	7/1/2021	1/4/2027	Monitor Estimate	
Northwest	140504A	I-405/SR 167 Interchange - Direct Connector	405	Mobility	7/1/2021	1/4/2027	Completed	2010
Northwest	140521D	I-405/Renton HOV Improvements Project - HOV Direct Access	405	Sound Transit	10/17/2000	10/5/2020	Completed	2000
Northwest	153208G	SR 532/Davis Slough Bridge Replacement - Widening for Flood Prevention	532	Mobility	7/20/2011	3/10/2014	Completed	Jan. 2012
Northwest	154816A	SR 548/Dakota Creek Br - Replace Bridge	548	Structures Preservation	2/28/2003	2/5/2018	Monitor Estimate	
Northwest	800515C	I-5/S Boeing Access Rd to Northgate - Concrete Pav't Rehab	005	Roadway Preservation	7/1/2015	7/9/2018	Required - Not Scheduled	
Northwest	816701C	SR 167/8th St E Vic to S 277th St Vic - Southbound Managed Lane	167	Mobility	12/2/2005	11/10/2014	Completed	Jan. 2010
Northwest	840508A	I-405/NE 44th St to 112th Ave SE - Widening	405	Mobility	1/24/2006	7/6/2026	Required - Not Scheduled	
Northwest	840551A	I-405/NE 8th St to SR 520 Braided Ramps - Interchange Improvements	405	Mobility	11/28/2005	N/A	Required - Not Scheduled	
Northwest	840567C	I-405/NE 132nd St - New Interchange	405	Mobility	7/1/2025	4/26/2027	Required - Not Scheduled	
Olympic	300344D	SR 3/Belfair Area - Widening and Safety Improvements	003	Mobility	10/8/2007	2/25/2014	Required - Not Scheduled	
Olympic	300509M	I-5/M St to Portland Ave - HOV	005	Mobility	6/29/2009	8/19/2013	Completed	2009
Olympic	300509N	I-5/Portland Ave to Port of Tacoma Rd - NB HOV	005	Mobility	6/29/2009	1/30/2012	Completed	1999
Olympic	300509S	I-5/Portland Ave to Port of Tacoma Rd - SB HOV	005	Mobility	12/1/2011	3/9/2015	Completed	1999
Olympic	300566A	I-5/SR 16 Interchange - Construct HOV Connections	005	Mobility	2/22/2008	1/21/2020	Required - Not Scheduled	
Olympic	310107B	US 101/Shore Rd to Kitchen Rd - Widening	101	Mobility	10/11/1991	9/17/2012	Completed	2009
Olympic	310708A	SR 107/Slough Bridges - Replace Bridge	107	Structures Preservation	8/23/1991	1/8/2018	Required - Not Scheduled	
Olympic	316118C	SR 161/36th to Vicinity 24th St E - Widen to 5 lanes	161	Mobility	7/1/2025	1/4/2027	Required - Not Scheduled	
Olympic	316718A	SR 167/SR 509 to I-5 Stage One - New Freeway	167	Mobility	9/18/2003	5/6/2019	Required - Not Scheduled	
Olympic	316718C	SR 167/I-5 to SR 161 Stage Two - New Freeway	167	Mobility	7/6/2004	12/1/2014	Required - Not Scheduled	
Olympic	316725A	SR 167/Puyallup River Bridge - Bridge Replacement	167	Structures Preservation	8/29/2011	5/6/2013	Required - Not Scheduled	
Olympic	330223A	SR 302/Purdy Bridge - Bridge Replacement	302	Structures Preservation	9/8/2015	3/26/2018	Required - Not Scheduled	
South Central	501208J	US 12/Old Naches Highway - Build Interchange	012	Safety	1/3/2000	4/6/2026	Required - Not Scheduled	
South Central	509007T	I-90/Bullfrog Rd Vic to Elk Heights Rd Vic - Replace/Rehab Concrete	090	Roadway Preservation	10/3/2011	1/26/2015	Required - Not Scheduled	
South Central	509012S	I-90/468th Ave SE to W Summit Rd EB - Rehab Concrete	090	Roadway Preservation	7/11/2016	10/30/2017	Monitor Estimate	
South Central	509090O	I-90/Keechelus Dam to Stampede Pass - Add Lanes/Build Wildlife Bridges	090	Economic Initiatives	9/26/2011	2/28/2022	Required - Not Scheduled	
Southwest	400506A	I-5 CRC - Transit	005	Mobility			Completed	Jan. 2012
Southwest	400511W	I-5/ Mellen Street to Blakeslee Junction - Add Lanes, I/C Improvements	005	Mobility	10/17/2007	4/16/2012	Completed	2009
Southwest	410510B	SR 105/North River Br - Replace Bridge	105	Structures Preservation	6/12/2006	4/16/2012	Completed	2008
Southwest	420511A	I-205/Mill Plain Interchange to NE 18th St - Build Interchange - Stage 2	205	Mobility	8/1/2006	4/28/2014	Required - Not Scheduled	
Southwest	450208W	SR 502/I-5 to Battle Ground - Add Lanes	502	Mobility	5/19/2004	4/9/2012	Completed	2008
WSF	903310A	SR 20 / Anacortes TML - Main terminal Bldg Replacement	020	Terminal Construction	12/9/2012	N/a	Completed	Jan. 2012