



# SR 519 Intermodal Access Project



## MONTHLY PROJECT OVERVIEW

February 2009

<p><b>Project Location:</b> SR 519, I90 to SR99  <b>Design-Builder:</b> Kiewit Pacific Co.</p>	<p><b>PIN:</b> 851902, 809936 D (for 1st &amp; Atlantic Intersection)  <b>WIN:</b> A51902F</p>
<p><b>Design / Build Contract Summary</b></p> <p>Contract Award: September 26, 2008          Notice to Proceed: October 16, 2008          Original Contract Time: 603 Calendar Days          Original Substantial Completion: June 2010          Original Contract Amount: \$66,969,343          Revised Contract Amount: \$66,969,343          Project Status as of: Feb 28, 2009          Contract Days Elapsed: 134 of 603 = 22% total contract days</p>	<p><b>Quality Control / Quality Assurance</b></p> <p>QA/QC this month included submitting the preliminary civil package and the Laboratory Quality System Manual for the project to WSDOT, and conducting a pre-activity meeting for girder erection and columns.</p>
<p><b>Design-Build Schedule Summary</b></p> <p><b>Design:</b> Design work continues on roadway, drainage, and geotechnical, plaza, lighting/traffic/electrical and structure elements. The focus is on design for the Royal Brougham structure and on traffic control during structures construction.</p>	<p><b>Risks / Challenges / Issues</b></p> <p>Primary challenges continue to be accurately locating all utilities within the project area and developing traffic control plans for Royal Brougham work.</p>
<p><b>Construction:</b> Construction activities are divided into six subareas. Progress at each sub area is described below. Through April 2009 work will focus on Subarea 6: 1st Avenue and Atlantic Intersection. Work in this subarea must be completed prior to the Seattle Mariners first home game, in April 2009.</p> <p><b>Subarea 1: Royal Brougham Bridge Structure</b>          No construction work was performed for this time period.</p> <p><b>Subarea 2: Royal Brougham East of Rail Road Track</b>          No construction work was performed for this time period.</p> <p><b>Subarea 3: Royal Brougham West of Rail Road Track</b>          No construction work was performed for this time period.</p> <p><b>Subarea 4: Royal Brougham Occidental</b>          No construction work was performed for this time period.</p> <p><b>Subarea 5: Atlantic Bridge Ramp</b>          Potholing was completed at all pier locations except those inside the Ryerson Bus Base.</p> <p><b>Subarea 6: 1st Ave &amp; Atlantic St Intersection</b>          Completed sidewalk removal at the southwest and southeast side of Atlantic. Three traffic switches we performed and paving is ongoing at the intersection of First and Atlantic.</p>	<p><b>Public Information and Community Outreach</b></p> <p>Activities included conducting outreach for the Third Avenue S. closure, updating the website, developing project graphics, ordering project signage, and early outreach planning for Royal Brougham construction.</p> <p><b>Upcoming Activities – February 2009</b></p> <p>Upcoming work in March includes continued reconstruction at First and Atlantic, and continued potholing and locating/relocating utilities at Royal Brougham.</p>
	<p><b>February 2009 Highlights</b></p> <div style="display: flex; justify-content: space-around;"> <div data-bbox="833 1270 1105 1453">  <p>Crews continue ongoing paving at First Avenue S. and S. Atlantic</p> </div> <div data-bbox="1166 1247 1471 1701">  <p>Crews paved roadway segments on Edgar Martinez Way</p> </div> </div> <div data-bbox="833 1583 1105 1766">  </div>