

## I-5/Fisher Creek - Fish Passage

### Project Information

PIN: 100560D As of Date: February 2024  
 Region: Northwest Regional Admin: M. Cotten  
 State Route: I-5  
 Current Status: Completed Legislative Districts: 10

Project Description  
 Remove the existing fish passage barrier and replace it with a fish passable structure.

Contractor: 008840 - Interwest Construction, Inc. - \$5,358,535 - 3/15/16

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2014	Q3 2014	On Schedule
Preliminary Engineering Start	Q3 2014	Q3 2014	On Schedule
Environmental Complete	Q3 2015	Q3 2015	On Schedule
Right of Way Complete	Q1 2016	Q1 2016	On Schedule
Contract Advertisement	Q1 2016	Q1 2016	On Schedule
Operationally Complete	Q3 2017	Q3 2017	On Schedule

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,124	\$1,123
Right of Way	\$0	\$14	\$12
Construction	\$0	\$7,466	\$7,440
Total	\$0	\$8,604	\$8,575

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,123	\$0		\$1,123
Right of Way	\$0	\$0	\$12	\$0		\$12
Construction	\$0	\$0	\$0	\$7,440		\$7,440
Total	\$0	\$0	\$1,135	\$7,440		\$8,575

Project Web Site: