

I-5/ITS Advanced Traveler Information Systems
Project Information

PIN: 100589B As of Date: April 2017
 Region: Northwest Regional Admin: L. Eng
 State Route: I-5
 Current Status: Completed Legislative Districts: 40, 42

Project Description

This project will install 5 traffic cameras and 6 data stations along I-5 at the Samish Way I/C in Bellingham and from NW Avenue in Bellingham north to Slater Rd. A short run of fiber optic cable will be installed at Samish Way that will connect to the City of Bellingham's fiber optic network to carry traffic data and video back to the WSDOT Bellingham Traffic Management Center. Between Northwest Avenue and Slater Rd a mainline fiber optic cable will be installed that will form the backbone of our communications network running north and south on I-5. This new fiber will connect to an existing fiber optic cable that has already been installed between the WSDOT Bellingham Traffic Management Center and I-5 at Bakerview Rd. An additional camera and data station may be added to the project depending on the availability of funds.

Contractor: 008239 - Valley Electric Co. of Mt. Vernon, Inc. - \$1,895,179 - 2/20/12

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q2 2010	
Environmental Complete		Q4 2011	
Right of Way Complete			
Contract Advertisement		Q4 2011	
Operationally Complete		Q4 2012	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$131
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$2,534
Total	\$0	\$0	\$2,665

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$131	\$0		\$131
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,534	\$0		\$2,534
Total	\$0	\$0	\$2,665	\$0		\$2,665