

I-5/Nooksack River Bridges - Painting

Project Information

PIN: 100595E

As of Date: July 2014

Region: Northwest

Regional Admin: L. Eng

State Route: I-5

Current Status: Construction

Legislative Districts: 42

Project Description

This project will perform preparation work on the I-5 Nooksack River Bridges prior to painting/sealing them with a rust penetrating paint/ sealant over each structure. Work will include sandblasting if necessary, and containment of abrasives, paint, and other byproducts.

Contractor

Award Amount:

Anticipated Project Benefits

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q1 2006	Q1 2006	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2014	Q1 2014	On Schedule
Operationally Complete	Q4 2014	Q4 2014	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$423	\$423
Right of Way	\$0	\$0	\$0
Construction	\$0	\$3,940	\$4,202
Total	\$0	\$4,362	\$4,625

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$0	\$0	\$423		\$423
Right of Way	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$4,202		\$4,202
Total	\$0	\$0	\$4,625		\$4,625

Project Web Site: <http://www.wsdot.wa.gov/Projects/I5/NooksackBridgePainting/>

Change Orders Web Site: