

SR 9/Lundeen Parkway to SR 92 - Add Lanes and Improve Intersections
Project Information

PIN: 100917G As of Date: October 2017
 Region: Northwest Regional Admin: L. Eng
 State Route: SR 9
 Current Status: Completed Legislative Districts: 44

Project Description

This project adds new NB and SB SR 9 through lanes, improves or adds the left and right turn lanes on NB and SB SR 9 as needed, adds a left turn lane and extends the right turn lane on SR 92, and upgrades illumination and signal systems at Lundeen Parkway, Soper Hill Rd, and SR 92 intersections.

Contractor: 007920 - Granite Construction Company - \$10,921,000 - 5/17/10

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2007	Q1 2007	On Schedule
Preliminary Engineering Start	Q2 2007	Q2 2007	On Schedule
Environmental Complete	Q4 2008	Q4 2008	On Schedule
Right of Way Complete	Q4 2009	Q4 2009	On Schedule
Contract Advertisement	Q1 2010	Q1 2010	On Schedule
Operationally Complete	Q4 2011	Q4 2011	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$5,167	\$5,167
Right of Way	\$0	\$487	\$487
Construction	\$0	\$16,916	\$14,683
Total	\$0	\$22,570	\$20,337

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$4,817	\$351	\$0		\$5,167
Right of Way	\$0	\$487	\$0	\$0		\$487
Construction	\$0	\$14,654	\$30	\$0		\$14,683
Total	\$0	\$19,957	\$380	\$0		\$20,337

Project Web Site: