

SR 9/Pilchuck Creek - Replace Bridge
Project Information

PIN: 100934R	As of Date: December 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 9	
Current Status: Completed	Legislative Districts: 10

Project Description

This project will replace the existing bridge which is very narrow (about 17 feet wide) with a new one that will meet current design standards. The project will include improving the deficient roadway from both ends.

Contractor: 006363 - Granite Construction Company - \$8.9M

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2009	Q1 2009	On Schedule
Preliminary Engineering Start	Q1 2009	Q1 2009	On Schedule
Environmental Complete	Q2 2011	Q2 2011	On Schedule
Right of Way Complete	Q1 2012	Q3 2012	Late
Contract Advertisement	Q1 2012	Q3 2012	Late
Operationally Complete	Q3 2013	Q2 2014	Late

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$2,382	\$2,734
Right of Way	\$0	\$1,158	\$1,160
Construction	\$0	\$16,059	\$11,366
Total	\$0	\$19,599	\$15,260

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$1,790	\$944	\$0		\$2,734
Right of Way	\$0	\$1,160	\$0	\$0		\$1,160
Construction	\$0	\$11,091	\$275	\$0		\$11,366
Total	\$0	\$14,041	\$1,219	\$0		\$15,260