

SR 9/Pilchuck Creek - Replace Bridge
Project Information

PIN: 100934R

As of Date: August 2017

Region: Northwest

Regional Admin: L. Eng

State Route: SR 9

Current Status: Completed

Legislative Districts: 10

Project Description

This project will replace the existing bridge which is very narrow (about 17 feet wide) with a new one that will meet current design standards. The project will include improving the deficient roadway from both ends.

Contractor: 006363 - Granite Construction Company - \$8.9M

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2009	
Preliminary Engineering Start		Q1 2009	
Environmental Complete		Q2 2011	
Right of Way Complete		Q3 2012	
Contract Advertisement		Q3 2012	
Operationally Complete		Q2 2014	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$2,734
Right of Way	\$0	\$0	\$1,160
Construction	\$0	\$0	\$11,366
Total	\$0	\$0	\$15,260

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$1,790	\$944	\$0		\$2,734
Right of Way	\$0	\$1,160	\$0	\$0		\$1,160
Construction	\$0	\$11,091	\$275	\$0		\$11,366
Total	\$0	\$14,041	\$1,219	\$0		\$15,260