

**SR 11/Chuckanut Park and Ride - Build Park and Ride**

Project Information	
PIN: 101100G	As of Date: June 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 11	
Current Status: Completed	Legislative Districts: 40
Project Description	
Development of Skagit Transit Authority (SKAT) Chuckanut Park and Ride.	
Contractor: 008077 - Interwest Construction, Inc. - \$3,198,801 - 2/8/11	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2007	
Preliminary Engineering Start		Q4 2005	
Environmental Complete		Q1 2008	
Right of Way Complete		Q4 2010	
Contract Advertisement		Q1 2011	
Operationally Complete		Q3 2011	

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$1,386
Right of Way	\$0	\$0	\$6,000
Construction	\$0	\$0	\$4,466
Total	\$0	\$0	\$11,852

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$1,000	\$386	\$0		\$1,386
Right of Way	\$0	\$5,150	\$850	\$0		\$6,000
Construction	\$0	\$0	\$4,466	\$0		\$4,466
Total	\$0	\$6,150	\$5,702	\$0		\$11,852

Project Web Site: