

SR 20/Red Cabin Creek - Chronic Environment

Project Information

PIN: 102054A As of Date: July 2014
 Region: Northwest Regional Admin: L. Eng
 State Route: SR 20
 Current Status: Completed Legislative Districts: 39

Project Description
 Eliminate chronic environmental deficiency at SR 20/Red Cabin Creek.

Contractor
 Award Amount: \$1,939,941

Anticipated Project Benefits

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q4 2007	Q4 2007	On Schedule
Environmental Complete	Q4 2009	Q4 2009	On Schedule
Right of Way Complete	Q3 2010	Q3 2010	On Schedule
Contract Advertisement	Q3 2010	Q3 2010	On Schedule
Operationally Complete	Q4 2011	Q4 2011	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,058	\$1,058
Right of Way	\$0	\$91	\$91
Construction	\$0	\$2,897	\$2,517
Total	\$0	\$4,046	\$3,667

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$0	\$0	\$1,058		\$1,058
Right of Way	\$0	\$0	\$91		\$91
Construction	\$0	\$0	\$2,517		\$2,517
Total	\$0	\$0	\$3,667		\$3,667

Project Web Site: <http://www.wsdot.wa.gov/Projects/SR20/RedCabinCreek/>

Change Orders Web Site: