

**I-90/WB East Channel Bridge - Expansion Joint Replacement**

**Project Information**

PIN: 109045D                      As of Date: September 2017  
 Region: Northwest              Regional Admin: L. Eng  
 State Route: I-90  
 Current Status: Completed      Legislative Districts: 41

**Project Description**

Replace the two modular expansion joints on the westbound East Channel Bridge. The existing joints are showing advanced deterioration with torn joint seals and need to be structurally repaired in order to preserve the structural integrity and prevent further damage to this bridge.

Contractor: 008542 - Mowat Construction Company - \$1,153,045 - 11/12/13

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q3 2012	
Environmental Complete		Q2 2013	
Right of Way Complete			
Contract Advertisement		Q4 2013	
Operationally Complete		Q3 2014	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$168
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$1,508
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$1,676</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$168	\$0		\$168
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,508	\$0		\$1,508
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$1,676</b>	<b>\$0</b>		<b>\$1,676</b>