

## I-90/West Lake Sammamish Parkway - Intersection Modification

Project Information	
PIN: 1090521	As of Date: June 2017
Region: Northwest	Regional Admin: L. Eng
State Route: I-90	
Current Status: Completed	Legislative Districts: 41, 48
Project Description	
This project will modify the intersection with the NB Off-Ramp by constructing a 3/4 roundabout (no travel through the south leg).	
Contractor: 008400 - Graham-Marshbank Jv - \$7,131,691 - 3/20/13	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q3 2011	
Environmental Complete		Q4 2012	
Right of Way Complete			
Contract Advertisement		Q4 2012	
Operationally Complete		Q4 2013	

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$381
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$1,733
Total	\$0	\$0	\$2,113

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$381	\$0		\$381
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,733	\$0		\$1,733
Total	\$0	\$0	\$2,113	\$0		\$2,113