

I-90/West Lake Sammamish Parkway - Intersection Modification
Project Information

PIN: 109052I As of Date: July 2014
 Region: Northwest Regional Admin: L. Eng
 State Route: I-90
 Current Status: Completed Legislative Districts: 41,48

Project Description

This project will modify the intersection with the NB Off-Ramp by constructing a 3/4 roundabout (no travel through the south leg).

Contractor

Award Amount:

Anticipated Project Benefits

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q3 2011	Q3 2011	On Schedule
Environmental Complete		Q4 2012	
Right of Way Complete			
Contract Advertisement	Q1 2013	Q4 2012	Early
Operationally Complete	Q4 2013	Q4 2013	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$389	\$381
Right of Way	\$0	\$0	\$0
Construction	\$0	\$1,376	\$1,733
Total	\$0	\$1,764	\$2,113

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$0	\$0	\$381		\$381
Right of Way	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,733		\$1,733
Total	\$0	\$0	\$2,113		\$2,113

Project Web Site: <http://www.wsdot.wa.gov/Projects/I90/WLkSammamishIntersectionMod/>

Change Orders Web Site: