

I-90/East Fork Issaquah Creek - Fish Passage
Project Information

PIN: 109060D

As of Date: December 2017

Region: Northwest

Regional Admin: L. Eng

State Route: I-90

Current Status: Completed

Legislative Districts: 05

Project Description

Remove the existing fish passage barrier and replace it with a wider fish passable structure.

 Contractor: 008223 - Tri-State Construction, Inc. - \$1,451,881 - 11/7/11 -
008037 - Ad pulled

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q3 2008	Q3 2008	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q4 2010	Q4 2010	On Schedule
Operationally Complete	Q4 2012	Q4 2012	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$604	\$587
Right of Way	\$0	\$0	\$0
Construction	\$0	\$2,053	\$2,782
Total	\$0	\$2,657	\$3,369

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$587	\$0		\$587
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,782	\$0		\$2,782
Total	\$0	\$0	\$3,369	\$0		\$3,369

Project Web Site: