

I-90/East Fork Issaquah Creek - Fish Passage

Project Information

PIN: 109060D As of Date: April 2017
 Region: Northwest Regional Admin: L. Eng
 State Route: I-90
 Current Status: Completed Legislative Districts: 05

Project Description

Remove the existing fish passage barrier and replace it with a wider fish passable structure.

Contractor: 008223 - Tri-State Construction, Inc. - \$1,451,881 - 11/7/11 -
 008037 - Ad pulled

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q3 2008	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q4 2010	
Operationally Complete		Q4 2012	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$587
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$2,782
Total	\$0	\$0	\$3,369

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$587	\$0		\$587
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,782	\$0		\$2,782
Total	\$0	\$0	\$3,369	\$0		\$3,369