

SR 92/147th Ave NE Vic to Quarry Rd Vic - Paving

Project Information		Project Milestones			
PIN: 109204A	······································		Original Date	Current Date	Status
Region: Northwest State Route: SR 92	Regional Admin: M. Cotten	Project Definition Complete	Q2 2016	Q2 2016	On Schedule
Current Status: Completed	Legislative Districts: 39	Preliminary Engineering Start	Q1 2017	Q1 2017	On Schedule
Project Description	Environmental Complete	Q4 2017	Q4 2017	On Schedule	
This project will pave SR 92 with HMA from MP 4.06 to 7.15 to preserve the roadway surface. Required safety work will be performed as needed.		Right of Way Complete			
		Contract Advertisement	Q4 2017	Q4 2017	On Schedule
Contractor: 009195 - GRANITE CONSTRUCTION COMPANY \$1,877,591.28 - 2/7/18		Operationally Complete	Q3 2018	Q3 2018	On Schedule

Project Cost Summary (\$ in Thousands)								
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost					
Preliminary Engineering	\$0	\$136	\$135					
Right of Way	\$0	\$0	\$0					
Construction	\$0	\$2,121	\$2,158					
Total	\$0	\$2,257	\$2,293					

Project Funding Summary - Current Approved Cost (\$ in Thousands)									
Project Phase	Nickel	ТРА	Pre- Existing Funds	CWA	Other	Total			
Prelim Engineering	\$0	\$0	\$0	\$135		\$135			
Right of Way	\$0	\$0	\$0	\$0		\$0			
Construction	\$0	\$0	\$2,158	\$0		\$2,158			
Total	\$0	\$0	\$2,158	\$135		\$2,293			

Project Web Site: