

**SR 99/Gibson Road - Traffic Signal**
**Project Information**

PIN: 109909A                      As of Date: April 2017  
 Region: Northwest                Regional Admin: L. Eng  
 State Route: SR 99  
 Current Status: Completed        Legislative Districts: 21

**Project Description**

This project will install a traffic signal and improve channelization at SR 99 and Gibson Rd. intersection. Existing ADA facilities will be improved to current standards.

Contractor: 008381 - Interwest Construction Inc - \$588,040 - 12/17/12

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q2 2010	
Environmental Complete		Q2 2011	
Right of Way Complete		Q3 2012	
Contract Advertisement		Q4 2012	
Operationally Complete		Q4 2013	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$394
Right of Way	\$0	\$0	\$157
Construction	\$0	\$0	\$895
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$1,445</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$394	\$0		\$394
Right of Way	\$0	\$0	\$157	\$0		\$157
Construction	\$0	\$0	\$895	\$0		\$895
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$1,445</b>	<b>\$0</b>		<b>\$1,445</b>

