

SR 167/I-405 I/C Vic to SW 7th St Vic - Paving

Project Information

PIN: 116718P As of Date: May 2017
 Region: Northwest Regional Admin: L. Eng
 State Route: SR 167
 Current Status: Completed Legislative Districts: 11

Project Description
 This project will resurface 0.30 miles of SR 167 in the I-405 Interchange vicinity. Existing safety features will also be restored.

Contractor: 008055 - Lakeside Industries, Inc. - \$110,327 - 1/14/11

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q1 2006	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q4 2010	
Operationally Complete		Q2 2011	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$181
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$884
Total	\$0	\$0	\$1,065

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$181	\$0		\$181
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$884	\$0		\$884
Total	\$0	\$0	\$1,065	\$0		\$1,065

Project Web Site: