

I-405/NB SR 167 Ramp to NB I-405 - Major Drainage Repair

Project Information

PIN: 140503D As of Date: December 2017
 Region: Northwest Regional Admin: L. Eng
 State Route: I-405
 Current Status: Completed Legislative Districts: 11

Project Description

This project will replace the existing 18" and 27" metal and concrete stormwater pipe run that crosses under and leads down the ramp from NB SR 167 to NB I-405. The run will be replaced with 24" and 36" stormwater pipe, respectively, and will include the replacement of existing catchbasins. Concrete barrier, underdrain pipe, and luminaires impacted by the drainage excavation will also be replaced.

Contractor: 008403 - Active Construction Inc. - \$489,405.21 - 2/1/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q3 2011	Q3 2011	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2013	Q4 2012	Early
Operationally Complete	Q4 2013	Q3 2013	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$186	\$172
Right of Way	\$0	\$0	\$0
Construction	\$0	\$1,085	\$663
Total	\$0	\$1,270	\$835

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$172	\$0		\$172
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$663	\$0		\$663
Total	\$0	\$0	\$835	\$0		\$835

Project Web Site: