

I-405/NE 6th St to I-5 - NB Hard Shoulder Running & ETL Improvements

Project Information	
PIN: 140561W	As of Date: June 2017
Region: Northwest	Regional Admin: L. Eng
State Route: I-405	
Current Status: Completed	Legislative Districts: 01, 21, 32, 41, 45, 48
Project Description	
This project will construct hard shoulder running from NE 6th St to I-5 and other ETL improvements.	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q1 2016	
Environmental Complete		Q3 2016	
Right of Way Complete			
Contract Advertisement		Q3 2016	
Operationally Complete		Q2 2017	

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$1,510
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$10,085
Total	\$0	\$0	\$11,595

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$1,510	\$0	\$0	\$0		\$1,510
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$10,085	\$0		\$10,085
Total	\$1,510	\$0	\$10,085	\$0		\$11,595