

**I-405/NE 6th St to I-5 - NB Hard Shoulder Running & ETL Improvements**
**Project Information**

PIN: 140561W                                      As of Date: May 2017  
 Region: Northwest                                Regional Admin: L. Eng  
 State Route: I-405  
 Current Status: Completed                      Legislative Districts: 01, 21, 32, 41, 45, 48

**Project Description**

This project will construct hard shoulder running from NE 6th St to I-5 and other ETL improvements.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q1 2016	
Environmental Complete		Q3 2016	
Right of Way Complete			
Contract Advertisement		Q3 2016	
Operationally Complete		Q2 2017	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$1,510
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$10,085
Total	\$0	\$0	\$11,595

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$1,510	\$0	\$0	\$0		\$1,510
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$10,085	\$0		\$10,085
Total	\$1,510	\$0	\$10,085	\$0		\$11,595