

**SR 518/42nd Ave S Vic to I-5 I/C - Concrete Pavement Rehabilitation**
**Project Information**

PIN: 151807A

As of Date: March 2015

Region: Northwest

Regional Admin: L. Eng

State Route: SR 518

Current Status: Completed

Legislative Districts: 11

**Project Description**

This project will diamond grind the concrete pavement along SR 518 and replace severely cracked panels from MP 3.04 to 3.79. Minor safety work of replacing beam guardrail terminals, beam guardrails, and signs are also included. In addition, this project will evaluate and replace beam guardrails on the approach to Br 405/1 from I-405 and I-5, and provide new pavement markings across the bridge, I-405 MP 0.00 to 0.01

Contractor 008393 - Guy F. Atkinson Construction, LLC - \$7,277,888 - 2/12/13

Award Amount:

**Anticipated Project Benefits**
**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2012	
Preliminary Engineering Start		Q2 2012	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q4 2012	
Operationally Complete		Q3 2013	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$136
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$1,814
Total	\$0	\$0	\$1,950

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$0	\$0	\$136		\$136
Right of Way	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,814		\$1,814
Total	\$0	\$0	\$1,950		\$1,950

Project Web Site: <http://www.wsdot.wa.gov/Projects/SR518/SR518ConcretePavementRehabilitation/>

Change Orders Web Site: