

SR 532/Davis Slough Bridge Replacement - Widening for Flood Prevention
Project Information

PIN: 153208G	As of Date: December 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 532	
Current Status: Completed	Legislative Districts: 10

Project Description

This project replaces the existing bridge over Davis Slough with a wider and higher bridge. The new bridge will provide one lane in each direction and shared 14 foot shoulders to accommodate bicyclists and pedestrians and allow room for vehicle breakdowns. Additionally, the roadway grade will be raised approximately 5 feet in order to raise the roadway above potential flood and storm influences.

Contractor: 008795 - Trimaxx Construction, Inc. - \$4,209,170 - 8/3/15 ~
008623 - Scarsella Bros., Inc. - \$11,718,295 - 6/16/14

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2011	Q2 2011	On Schedule
Preliminary Engineering Start	Q3 2011	Q3 2011	On Schedule
Environmental Complete	Q2 2013	Q1 2013	Early
Right of Way Complete	Q4 2014	Q2 2014	Early
Contract Advertisement	Q2 2013	Q2 2014	Late
Operationally Complete	Q4 2014	Q2 2016	Late

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$2,418	\$4,021
Right of Way	\$0	\$2,195	\$578
Construction	\$0	\$23,313	\$24,291
Total	\$0	\$27,926	\$28,890

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$421	\$3,600	\$0		\$4,021
Right of Way	\$0	\$70	\$508	\$0		\$578
Construction	\$0	\$24,291	\$0	\$0		\$24,291
Total	\$0	\$24,782	\$4,109	\$0		\$28,890

Project Web Site: