

**SR 543/I-5 to Canadian Border - Add Lanes**
**Project Information**

PIN: 154302E	As of Date: June 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 543	
Current Status: Completed	Legislative Districts: 42

**Project Description**

Construct new lanes between Boblett St and the Canadian border for a separate truck route to address congestion and safety issues on SR 543. Construct a new interchange at "D" Street. \$500,000 is provided for retaining wall fascia improvements.

**Gray Notebook Text**

0911Q8 GNB 42 (June 30, 2011) - The final cost was \$33.3 million, 45% above the engineer's estimate of \$22.9 million. More than half this increase was due to the difference between the engineers' estimate and the contractor's bid. This project was advertised in 2006, when costs were escalating quickly and fewer contractors were bidding on WSDOT projects. The contract was awarded 24% above the estimate after WSDOT obtained additional funding. During construction, problems from wet and sandy soils, and drilled piling in the locations of bridges and retaining walls led to increased costs for drilled shaft work. Other overruns resulted from structural wall changes, increased traffic control, environmental compliance, and site preparation.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 1999	
Preliminary Engineering Start		Q2 1998	
Environmental Complete		Q2 2005	
Right of Way Complete		Q4 2005	
Contract Advertisement		Q4 2005	
Operationally Complete		Q4 2007	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$6,375
Right of Way	\$0	\$0	\$3,710
Construction	\$0	\$0	\$40,421
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$50,505</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$1,104	\$0	\$5,271	\$0		\$6,375
Right of Way	\$890	\$0	\$2,820	\$0		\$3,710
Construction	\$11,541	\$0	\$28,881	\$0		\$40,421
<b>Total</b>	<b>\$13,534</b>	<b>\$0</b>	<b>\$36,971</b>	<b>\$0</b>		<b>\$50,505</b>

Project Web Site: