

**US 2/Stevens Pass West - Slope Stabilization**

Project Information	
PIN: 200200V	As of Date: October 2017
Region: North Central	Regional Admin: D. Sarles
State Route: US 2	
Current Status: Completed	Legislative Districts: 39
<b>Project Description</b> Existing slopes have uncontrolled rock fall. Stabilize rock slopes. Stabilization will reduce rocks falling on roadway.	
Contractor: 008229 - Midwest Rockfall, Inc. - \$5,291,071 - 12/29/11	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2006	Q2 2006	On Schedule
Preliminary Engineering Start	Q1 2006	Q1 2006	On Schedule
Environmental Complete	Q3 2011	Q3 2011	On Schedule
Right of Way Complete	Q4 2011	Q4 2011	On Schedule
Contract Advertisement	Q4 2011	Q4 2011	On Schedule
Operationally Complete	Q4 2014	Q3 2014	Early

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$481	\$450
Right of Way	\$0	\$5	\$2
Construction	\$0	\$6,039	\$6,839
<b>Total</b>	<b>\$0</b>	<b>\$6,525</b>	<b>\$7,291</b>

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$450	\$0		\$450
Right of Way	\$0	\$0	\$2	\$0		\$2
Construction	\$0	\$0	\$6,839	\$0		\$6,839
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$7,291</b>	<b>\$0</b>		<b>\$7,291</b>