

US 2/Stevens Pass West - Slope Stabilization

Project Information	
PIN: 200200V	As of Date: June 2017
Region: North Central	Regional Admin: D. Sarles
State Route: US 2	
Current Status: Completed	Legislative Districts: 39
Project Description	
Existing slopes have uncontrolled rock fall. Stabilize rock slopes. Stabilization will reduce rocks falling on roadway.	
Contractor: 008229 - Midwest Rockfall, Inc. - \$5,291,071 - 12/29/11	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2006	
Preliminary Engineering Start		Q1 2006	
Environmental Complete		Q3 2011	
Right of Way Complete		Q4 2011	
Contract Advertisement		Q4 2011	
Operationally Complete		Q3 2014	

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$450
Right of Way	\$0	\$0	\$2
Construction	\$0	\$0	\$6,839
Total	\$0	\$0	\$7,291

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$450	\$0		\$450
Right of Way	\$0	\$0	\$2	\$0		\$2
Construction	\$0	\$0	\$6,839	\$0		\$6,839
Total	\$0	\$0	\$7,291	\$0		\$7,291