

**US 97A/Wenatchee to South of Rocky Reach Dam - Paving**
**Project Information**

PIN: 209709A                                      As of Date: May 2017  
 Region: North Central                              Regional Admin: D. Sarles  
 State Route: US 97  
 Current Status: Completed                              Legislative Districts: 12

**Project Description**

Highway is due for resurfacing by least life cycle cost method. Resurface the existing roadway pavement. This will prolong the life of the roadway at the least life cycle cost and provide for a smoother roadway for the public.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2008	
Preliminary Engineering Start		Q3 2010	
Environmental Complete		Q3 2011	
Right of Way Complete		Q3 2011	
Contract Advertisement		Q2 2012	
Operationally Complete		Q4 2012	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$156
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$1,453
Total	\$0	\$0	\$1,609

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$156	\$0		\$156
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,453	\$0		\$1,453
Total	\$0	\$0	\$1,609	\$0		\$1,609

Project Web Site: