

US 2/Chiwaukum Creek - Replace Bridge
Project Information

PIN: 200201L As of Date: October 2017

Region: North Central Regional Admin: D. Sarles

State Route: US 2

Current Status: Completed Legislative Districts: 12

Project Description

The Existing roadway across the bridge is narrow. Replace the existing bridge with a new bridge designed to current standards. The added width will increase the safety for the traveling public.

Contractor: 008139 - Selland Construction, Inc. - \$4,190,084 - 6/24/11

Project Milestones

| Milestone | Original Date | Current Date | Status |
|-------------------------------|---------------|--------------|-------------|
| Project Definition Complete | Q3 2006 | Q3 2006 | On Schedule |
| Preliminary Engineering Start | Q1 2006 | Q1 2006 | On Schedule |
| Environmental Complete | Q4 2010 | Q4 2010 | On Schedule |
| Right of Way Complete | Q1 2011 | Q1 2011 | On Schedule |
| Contract Advertisement | Q2 2011 | Q2 2011 | On Schedule |
| Operationally Complete | Q4 2012 | Q3 2013 | Late |

Project Cost Summary (\$ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$1,400 | \$1,001 | \$1,003 |
| Right of Way | \$0 | \$0 | \$0 |
| Construction | \$5,600 | \$4,801 | \$5,254 |
| Total | \$7,000 | \$5,802 | \$6,257 |

Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|--------------------|--------|-------|--------------------|-----|-------|---------|
| Prelim Engineering | \$0 | \$348 | \$655 | \$0 | | \$1,003 |
| Right of Way | \$0 | \$0 | \$0 | \$0 | | \$0 |
| Construction | \$0 | \$58 | \$5,195 | \$0 | | \$5,254 |
| Total | \$0 | \$406 | \$5,851 | \$0 | | \$6,257 |