

## US 2/Chiwaukum Creek - Replace Bridge

### Project Information

PIN: 200201L

As of Date: May 2017

Region: North Central

Regional Admin: D. Sarles

State Route: US 2

Current Status: Completed

Legislative Districts: 12

### Project Description

The Existing roadway across the bridge is narrow. Replace the existing bridge with a new bridge designed to current standards. The added width will increase the safety for the traveling public.

Contractor: 008139 - Selland Construction, Inc. - \$4,190,084 - 6/24/11

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2006	
Preliminary Engineering Start		Q1 2006	
Environmental Complete		Q4 2010	
Right of Way Complete		Q1 2011	
Contract Advertisement		Q2 2011	
Operationally Complete		Q3 2013	

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$1,003
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$5,254
Total	\$0	\$0	\$6,257

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$348	\$655	\$0		\$1,003
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$58	\$5,195	\$0		\$5,254
Total	\$0	\$406	\$5,851	\$0		\$6,257