

US 2/Chiwaukum Creek - Replace Bridge
Project Information

PIN: 200201L As of Date: December 2017

Region: North Central Regional Admin: D. Sarles

State Route: US 2

Current Status: Completed Legislative Districts: 12

Project Description

The Existing roadway across the bridge is narrow. Replace the existing bridge with a new bridge designed to current standards. The added width will increase the safety for the traveling public.

Contractor: 008139 - Selland Construction, Inc. - \$4,190,084 - 6/24/11

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2006	Q3 2006	On Schedule
Preliminary Engineering Start	Q1 2006	Q1 2006	On Schedule
Environmental Complete	Q4 2010	Q4 2010	On Schedule
Right of Way Complete	Q1 2011	Q1 2011	On Schedule
Contract Advertisement	Q2 2011	Q2 2011	On Schedule
Operationally Complete	Q4 2012	Q3 2013	Late

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$1,400	\$1,001	\$1,003
Right of Way	\$0	\$0	\$0
Construction	\$5,600	\$4,801	\$5,254
Total	\$7,000	\$5,802	\$6,257

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$348	\$655	\$0		\$1,003
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$58	\$5,195	\$0		\$5,254
Total	\$0	\$406	\$5,851	\$0		\$6,257

Project Web Site: