

US 2/Stevens Pass East - Paving
Project Information

| | |
|---------------------------|---------------------------|
| PIN: 200202J | As of Date: June 2017 |
| Region: North Central | Regional Admin: D. Sarles |
| State Route: US 2 | |
| Current Status: Completed | Legislative Districts: 12 |

Project Description
 Resurfaces deteriorated concrete pavement (due to cracking, rutting and/or normal wear) with an asphalt overlay. Extends the service life of the existing pavement.

Contractor: 008605 - Central Washington Asphalt, Inc. - \$4,045,000 - 5/7/14

Project Milestones

| Milestone | Original Date | Current Date | Status |
|-------------------------------|---------------|--------------|--------|
| Project Definition Complete | | Q1 2013 | |
| Preliminary Engineering Start | | Q1 2013 | |
| Environmental Complete | | | |
| Right of Way Complete | | | |
| Contract Advertisement | | Q1 2014 | |
| Operationally Complete | | Q3 2014 | |

Project Cost Summary (\$ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0 | \$0 | \$313 |
| Right of Way | \$0 | \$0 | \$0 |
| Construction | \$0 | \$0 | \$5,008 |
| Total | \$0 | \$0 | \$5,321 |

Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|--------------------|--------|-----|--------------------|-----|-------|---------|
| Prelim Engineering | \$0 | \$0 | \$313 | \$0 | | \$313 |
| Right of Way | \$0 | \$0 | \$0 | \$0 | | \$0 |
| Construction | \$0 | \$0 | \$5,008 | \$0 | | \$5,008 |
| Total | \$0 | \$0 | \$5,321 | \$0 | | \$5,321 |