

**SR 28/Jct US 2 and US 97 to 9th St, Stage 1 - New Alignment**
**Project Information**

PIN: 202800D As of Date: December 2017

Region: North Central Regional Admin: D. Sarles

State Route: SR 28

Current Status: Completed Legislative Districts: 12

**Project Description**

SR 28 is heavily congested mainly due to local traffic connecting to the intersection of US 2/97 and SR 28. This stage will extend Eastmont Ave to the intersection of US 2/97 and SR 28 and constructs needed improvements at the intersection. This will reduce congestion on SR 28 and the congestion related collisions.

Contractor: 008045 - Selland Construction, Inc. - \$3,820,170 - 12/13/10 -  
 007988 - Cascade Bridge LLC - \$5,988,866 - 7/13/10 -  
 007832 - Selland Construction, Inc. - \$734,927 - 10/19/09

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2006	Q2 2006	On Schedule
Preliminary Engineering Start	Q2 2006	Q2 2006	On Schedule
Environmental Complete	Q2 2007	Q2 2007	On Schedule
Right of Way Complete	Q3 2009	Q3 2009	On Schedule
Contract Advertisement	Q3 2009	Q3 2009	On Schedule
Operationally Complete	Q4 2012	Q4 2013	Late

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$6,369	\$6,571
Right of Way	\$0	\$5,682	\$6,945
Construction	\$0	\$42,607	\$26,213
Total	\$0	\$54,658	\$39,729

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$6,571	\$0	\$0		\$6,571
Right of Way	\$0	\$6,945	\$0	\$0		\$6,945
Construction	\$0	\$26,097	\$116	\$0		\$26,213
Total	\$0	\$39,613	\$116	\$0		\$39,729

Project Web Site: