

## US 97/N of Daroga State Park - Turn Lanes

### Project Information

PIN: 209700H      As of Date: May 2017  
 Region: North Central      Regional Admin: D. Sarles  
 State Route: US 97  
 Current Status: Completed      Legislative Districts: 12

**Project Description**  
 Development west of US 97 will produce the need for turns lanes at Barber Road. Project is dependant on developer impact fees.

Contractor: 008392 - Selland Construction, Inc. - \$227,055 - 12/10/12

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2009	
Preliminary Engineering Start		Q1 2007	
Environmental Complete		Q2 2012	
Right of Way Complete		Q4 2012	
Contract Advertisement		Q4 2012	
Operationally Complete		Q3 2013	

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$83
Right of Way	\$0	\$0	\$51
Construction	\$0	\$0	\$320
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$454</b>

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$83	\$0		\$83
Right of Way	\$0	\$0	\$51	\$0		\$51
Construction	\$0	\$0	\$320	\$0		\$320
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$454</b>	<b>\$0</b>		<b>\$454</b>