

US 97/Cameron Lake Road - Intersection Improvement

Project Information

PIN: 209700W

As of Date: June 2017

Region: North Central

Regional Admin: D. Sarles

State Route: US 97

Current Status: Completed

Legislative Districts: 07

Project Description

Improving the intersection will decrease accidents and allow for safer freight movement through the corridor. Improvements include highway widening for turn and acceleration lanes and additional illumination.

Contractor: 008458 - Granite Construction Company - \$889,550.32 - 4/30/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2010	
Preliminary Engineering Start		Q1 2011	
Environmental Complete		Q1 2013	
Right of Way Complete		Q1 2013	
Contract Advertisement		Q1 2013	
Operationally Complete		Q4 2013	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$446
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$1,030
Total	\$0	\$0	\$1,476

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$446	\$0		\$446
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,030	\$0		\$1,030
Total	\$0	\$0	\$1,476	\$0		\$1,476