

US 97/Cameron Lake Road - Intersection Improvement

Project Information	
PIN: 209700W	As of Date: June 2017
Region: North Central	Regional Admin: D. Sarles
State Route: US 97	
Current Status: Completed	Legislative Districts: 07

Project Description
Improving the intersection will decrease accidents and allow for safer freight movement through the corridor. Improvements include highway widening for turn and acceleration lanes and additional illumination.

Contractor: 008458 - Granite Construction Company - \$889,550.32 - 4/30/13

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2010	
Preliminary Engineering Start		Q1 2011	
Environmental Complete		Q1 2013	
Right of Way Complete		Q1 2013	
Contract Advertisement		Q1 2013	
Operationally Complete		Q4 2013	

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$446
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$1,030
Total	\$0	\$0	\$1,476

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$446	\$0		\$446
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,030	\$0		\$1,030
Total	\$0	\$0	\$1,476	\$0		\$1,476