

## US 97A/Wenatchee to South of Rocky Reach Dam - Paving

### Project Information

PIN: 209709A As of Date: February 2024  
 Region: North Central Regional Admin: D. Bierschbach  
 State Route: US 97  
 Current Status: Completed Legislative Districts: 12

#### Project Description

Highway is due for resurfacing by least life cycle cost method. Resurface the existing roadway pavement. This will prolong the life of the roadway at the least life cycle cost and provide for a smoother roadway for the public.

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2008	Q2 2008	On Schedule
Preliminary Engineering Start	Q3 2010	Q3 2010	On Schedule
Environmental Complete	Q3 2011	Q3 2011	On Schedule
Right of Way Complete	Q3 2011	Q3 2011	On Schedule
Contract Advertisement	Q4 2011	Q2 2012	Late
Operationally Complete	Q3 2012	Q4 2012	Late

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$63	\$156
Right of Way	\$0	\$0	\$0
Construction	\$0	\$1,594	\$1,460
Total	\$0	\$1,657	\$1,616

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$156	\$0		\$156
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,460	\$0		\$1,460
Total	\$0	\$0	\$1,616	\$0		\$1,616

Project Web Site: