

SR 155/S of Electric City - Rock Slopes Scaling

Project Information

PIN: 215500E As of Date: May 2017
 Region: North Central Regional Admin: D. Sarles
 State Route: SR 155
 Current Status: Completed Legislative Districts: 12

Project Description

These slopes are unstable and have a history of active rockfall that has entered onto the highway in the recent past. This project provides rock slope scaling at four slopes south of Electric City. These slopes are located from MP 18.57 to 20.04

Contractor: 008064 - KRCLL - \$631,207 - 12/6/10

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2009	
Preliminary Engineering Start		Q1 2010	
Environmental Complete		Q4 2010	
Right of Way Complete		Q4 2010	
Contract Advertisement		Q4 2010	
Operationally Complete		Q2 2011	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$183
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$621
Total	\$0	\$0	\$804

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$183	\$0		\$183
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$621	\$0		\$621
Total	\$0	\$0	\$804	\$0		\$804