

SR 243/Mattawa - Intersection Improvements

Project Information	
---------------------	--

PIN: 224300D	As of Date: June 2017
Region: North Central	Regional Admin: D. Sarles
State Route: SR 243	
Current Status: Completed	Legislative Districts: 13

Project Description
 Vehicles turning left at 24 SW Rd into Mattawa are creating a safety concern. Intersection improvements will increase the safety at this intersection.

Contractor: 008575 - West Company, Inc. - \$1,254,588 - 2/28/14

Project Milestones			
--------------------	--	--	--

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2012	
Preliminary Engineering Start		Q1 2012	
Environmental Complete		Q1 2013	
Right of Way Complete		Q4 2013	
Contract Advertisement		Q1 2014	
Operationally Complete		Q2 2014	

Project Cost Summary (\$ in Thousands)			
--	--	--	--

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$324
Right of Way	\$0	\$0	\$179
Construction	\$0	\$0	\$1,986
Total	\$0	\$0	\$2,488

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
---	--	--	--	--	--	--

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$324	\$0		\$324
Right of Way	\$0	\$0	\$179	\$0		\$179
Construction	\$0	\$0	\$1,986	\$0		\$1,986
Total	\$0	\$0	\$2,488	\$0		\$2,488