

SR 243/Mattawa - Intersection Improvements
Project Information

PIN: 224300D As of Date: January 2018
 Region: North Central Regional Admin: D. Sarles
 State Route: SR 243
 Current Status: Completed Legislative Districts: 13

Project Description

Vehicles turning left at 24 SW Rd into Mattawa are creating a safety concern. Intersection improvements will increase the safety at this intersection.

Contractor: 008575 - West Company, Inc. - \$1,254,588 - 2/28/14

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2011	Q1 2012	Late
Preliminary Engineering Start	Q1 2012	Q1 2012	On Schedule
Environmental Complete	Q1 2013	Q1 2013	On Schedule
Right of Way Complete	Q1 2013	Q4 2013	Late
Contract Advertisement	Q2 2013	Q1 2014	Late
Operationally Complete	Q4 2014	Q2 2014	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$607	\$324
Right of Way	\$0	\$0	\$179
Construction	\$0	\$3,279	\$1,986
Total	\$0	\$3,886	\$2,488

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$324	\$0		\$324
Right of Way	\$0	\$0	\$179	\$0		\$179
Construction	\$0	\$0	\$1,986	\$0		\$1,986
Total	\$0	\$0	\$2,488	\$0		\$2,488