

I-5/SR 510 Interchange - Reconstruct Interchange

Project Information

PIN: 300502C As of Date: February 2024
 Region: Olympic Regional Admin: S. Roark
 State Route: I-5
 Current Status: Completed Legislative Districts: 22

Project Description

This project is looking at converting the existing interchange to a Diverging Diamond configuration.

Contractor: 009297 - Scarsella Bros., Inc. \$25,935,935.35 - 09/06/2018

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2016	Q2 2016	On Schedule
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete	Q4 2017	Q4 2017	On Schedule
Right of Way Complete	Q3 2018	Q3 2018	On Schedule
Contract Advertisement	Q3 2018	Q3 2018	On Schedule
Operationally Complete	Q2 2021	Q3 2021	Late

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$8,439	\$8,439
Right of Way	\$0	\$3,957	\$3,957
Construction	\$0	\$34,077	\$34,507
Total	\$0	\$46,472	\$46,902

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$8,439		\$8,439
Right of Way	\$0	\$0	\$0	\$3,957		\$3,957
Construction	\$0	\$0	\$268	\$34,239		\$34,507
Total	\$0	\$0	\$268	\$46,635		\$46,902