

I-5/Capitol Blvd Bridge - Upgrade Bridge Rail
Project Information

PIN: 300590E As of Date: October 2017
 Region: Olympic Regional Admin: J. Wynands
 State Route: I-5
 Current Status: Completed Legislative Districts: 22

Project Description

This project will replace the pedestrian protective screening on the outside of the sidewalk.

Contractor: 008038 - Cascade Bridge, LLC - 518,762 - 11/22/10

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2006	Q1 2006	On Schedule
Preliminary Engineering Start	Q3 2009	Q3 2009	On Schedule
Environmental Complete	Q2 2010	Q2 2010	On Schedule
Right of Way Complete	Q1 2010	Q1 2010	On Schedule
Contract Advertisement	Q4 2010	Q4 2010	On Schedule
Operationally Complete	Q3 2011	Q3 2011	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$214	\$214
Right of Way	\$0	\$0	\$0
Construction	\$0	\$1,102	\$1,102
Total	\$0	\$1,316	\$1,316

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$214	\$0	\$0	\$0		\$214
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$87	\$0	\$1,015	\$0		\$1,102
Total	\$301	\$0	\$1,015	\$0		\$1,316

Project Web Site: