

I-5/Vicinity Tumwater Blvd to Gravelly Lake Dr - Paving
Project Information

PIN: 300599L As of Date: October 2017

Region: Olympic Regional Admin: J. Wynands

State Route: I-5

Current Status: Completed Legislative Districts: 02, 22, 28

Project Description

Pavement condition rating is projected to drop below the adopted standard. By overlaying the existing roadway with hot mix asphalt, the existing pavement condition rating will be increased to be within adopted standards.

Contractor: 008618 - Tucci & Sons, Inc. - \$3,806,280 - 5/21/14

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2010	
Preliminary Engineering Start		Q4 2013	
Environmental Complete		Q1 2014	
Right of Way Complete			
Contract Advertisement		Q2 2014	
Operationally Complete		Q2 2015	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$247
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$4,796
Total	\$0	\$0	\$5,043

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$247	\$0		\$247
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$4,796	\$0		\$4,796
Total	\$0	\$0	\$5,043	\$0		\$5,043