

SR 7/Ohop Vicinity Slide - Emergency Slope Stabilization

Project Information

PIN: 300752A

As of Date: May 2015

Region: Olympic

Regional Admin: K. Dayton

State Route: SR 7

Current Status: Construction

Legislative Districts: 02

Project Description

The side slope along this section of SR 7 is experiencing slope failure. This project will stabilize the slope and reduce the risk of future slides and roadway closures.

Contractor

Award Amount:

Anticipated Project Benefits

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q4 2014	
Environmental Complete		Q1 2015	
Right of Way Complete		Q1 2015	
Contract Advertisement		Q1 2015	
Operationally Complete		Q3 2015	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$165
Right of Way	\$0	\$0	\$103
Construction	\$0	\$0	\$1,083
Total	\$0	\$0	\$1,351

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$0	\$0	\$165		\$165
Right of Way	\$0	\$0	\$103		\$103
Construction	\$0	\$0	\$1,083		\$1,083
Total	\$0	\$0	\$1,351		\$1,351

Project Web Site: <http://www.wsdot.wa.gov/Projects/SR7/OhopSlideSlopeStabilization/>

Change Orders Web Site: