

US 101/Lynch Road - Safety Improvements

Project Information

PIN: 310116D As of Date: March 2017
 Region: Olympic Regional Admin: J. Wynands
 State Route: US 101
 Current Status: Construction Legislative Districts: 35

Project Description

This is the states contribution to improve safety to the roadway network on US 101 at Lynch Road. These funds are to improve the frontage road between Kamilche and Taylor Town. Mason County will serve as the lead agency for this project.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q4 2016	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q2 2010	
Operationally Complete		Q2 2017	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$55
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$945
Total	\$0	\$0	\$1,000

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$55	\$0	\$0		\$55
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$945	\$0	\$0		\$945
Total	\$0	\$1,000	\$0	\$0		\$1,000

Project Web Site: