

**SR 112/Coville Creek - Fish Barrier Removal**
**Project Information**

PIN: 311243A	As of Date: October 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 112	
Current Status: Completed	Legislative Districts: 24

**Project Description**

The existing drainage structure at this location has been identified as a fish passage barrier. By replacing the existing structure with a fish passable structure, the restriction to fish passage will be eliminated.

Contractor: 008431 - Thompson Bros. Excavating, Inc. - \$995,503.70 - 3/21/13

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2010	Q2 2010	On Schedule
Preliminary Engineering Start	Q1 2011	Q1 2011	On Schedule
Environmental Complete	Q1 2013	Q4 2012	Early
Right of Way Complete	Q1 2013		
Contract Advertisement	Q2 2013	Q1 2013	Early
Operationally Complete	Q4 2013	Q3 2013	Early

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$393	\$485
Right of Way	\$0	\$30	\$0
Construction	\$0	\$2,707	\$1,270
<b>Total</b>	<b>\$0</b>	<b>\$3,130</b>	<b>\$1,755</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$485	\$0	\$0		\$485
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,270	\$0		\$1,270
<b>Total</b>	<b>\$0</b>	<b>\$485</b>	<b>\$1,270</b>	<b>\$0</b>		<b>\$1,755</b>

Project Web Site: