

SR 112/Coville Creek - Fish Barrier Removal
Project Information

PIN: 311243A As of Date: June 2017
 Region: Olympic Regional Admin: J. Wynands
 State Route: SR 112
 Current Status: Completed Legislative Districts: 24

Project Description

The existing drainage structure at this location has been identified as a fish passage barrier. By replacing the existing structure with a fish passable structure, the restriction to fish passage will be eliminated.

Contractor: 008431 - Thompson Bros. Excavating, Inc. - \$995,503.70 - 3/21/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2010	
Preliminary Engineering Start		Q1 2011	
Environmental Complete		Q4 2012	
Right of Way Complete			
Contract Advertisement		Q1 2013	
Operationally Complete		Q3 2013	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$485
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$1,270
Total	\$0	\$0	\$1,755

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$485	\$0	\$0		\$485
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,270	\$0		\$1,270
Total	\$0	\$485	\$1,270	\$0		\$1,755