

## SR 112/Coville Creek - Fish Barrier Removal

### Project Information

PIN: 311243A As of Date: December 2017  
 Region: Olympic Regional Admin: J. Wynands  
 State Route: SR 112  
 Current Status: Completed Legislative Districts: 24

### Project Description

The existing drainage structure at this location has been identified as a fish passage barrier. By replacing the existing structure with a fish passable structure, the restriction to fish passage will be eliminated.

Contractor: 008431 - Thompson Bros. Excavating, Inc. - \$995,503.70 - 3/21/13

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2010	Q2 2010	On Schedule
Preliminary Engineering Start	Q1 2011	Q1 2011	On Schedule
Environmental Complete	Q1 2013	Q4 2012	Early
Right of Way Complete	Q1 2013		
Contract Advertisement	Q2 2013	Q1 2013	Early
Operationally Complete	Q4 2013	Q3 2013	Early

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$393	\$485
Right of Way	\$0	\$30	\$0
Construction	\$0	\$2,707	\$1,270
<b>Total</b>	<b>\$0</b>	<b>\$3,130</b>	<b>\$1,755</b>

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$485	\$0	\$0		\$485
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,270	\$0		\$1,270
<b>Total</b>	<b>\$0</b>	<b>\$485</b>	<b>\$1,270</b>	<b>\$0</b>		<b>\$1,755</b>

Project Web Site: