



**SR 167/I-5 to SR 161 Stage Two - New Freeway**
**Project Information**

PIN: 316718C	As of Date: March 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 167	
Current Status: Construction	Legislative Districts: 25

**Project Description**

This section of SR 167 experiences severe congestion and operational problems due to high traffic volumes. The existing non-freeway segment of SR 167 is on surface streets and includes a circuitous route through Puyallup via Meridian Avenue and River Road. This project completes a vital component of the Puget Sound Freeway system by constructing a new freeway between I-5 and SR 161, reducing congestion and improving motorist safety.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2007	
Preliminary Engineering Start		Q3 2004	
Environmental Complete		Q4 2007	
Right of Way Complete		Q4 2014	
Contract Advertisement		Q4 2014	
Operationally Complete		Q2 2018	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$2,258
Right of Way	\$0	\$0	\$23,396
Construction	\$0	\$0	\$0
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$25,654</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$2,258	\$0	\$0	\$0		\$2,258
Right of Way	\$14,820	\$0	\$8,576	\$0		\$23,396
Construction	\$0	\$0	\$0	\$0		\$0
<b>Total</b>	<b>\$17,078</b>	<b>\$0</b>	<b>\$8,576</b>	<b>\$0</b>		<b>\$25,654</b>