

**SR 303/Manette Bridge Bremerton Vicinity - Replace Bridge**
**Project Information**

PIN: 330311A	As of Date: October 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 303	
Current Status: Completed	Legislative Districts: 23

**Project Description**

This bridge is structurally and functionally deficient. This project replaces the structurally deficient bridge with a new bridge, preserving the structural and functional integrity of this section of highway.

Contractor: 007926 - Manson-Mowat, A Joint Venture - \$44,127,374 - 6/15/10

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2000	Q4 2000	On Schedule
Preliminary Engineering Start	Q3 1996	Q3 1996	On Schedule
Environmental Complete	Q4 2009	Q4 2009	On Schedule
Right of Way Complete	Q1 2010	Q1 2010	On Schedule
Contract Advertisement	Q1 2010	Q1 2010	On Schedule
Operationally Complete	Q4 2011	Q4 2011	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$1,387	\$4,218	\$4,278
Right of Way	\$0	\$592	\$592
Construction	\$24,530	\$56,025	\$54,690
<b>Total</b>	<b>\$25,917</b>	<b>\$60,836</b>	<b>\$59,560</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$4,278	\$0		\$4,278
Right of Way	\$0	\$0	\$592	\$0		\$592
Construction	\$0	\$0	\$54,690	\$0		\$54,690
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$59,560</b>	<b>\$0</b>		<b>\$59,560</b>

Project Web Site: