

SR 4/0.42 Miles West of Cathlamet - Fish Passage
Project Information

PIN: 400414G

As of Date: May 2015

Region: Southwest

Regional Admin: D. Wagner

State Route: SR 4

Current Status: Construction

Legislative Districts: 19

Project Description

Movement of fish is being restricted by the drainage structure. Improvements made to structure will eliminate restriction to fish passage.

Contractor 008610 - Olivas Valdez Inc. - \$610,807 - 5/13/14

Award Amount:

Anticipated Project Benefits
Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2012	
Preliminary Engineering Start		Q3 2012	
Environmental Complete		Q1 2014	
Right of Way Complete			
Contract Advertisement		Q2 2014	
Operationally Complete		Q4 2015	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$167
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$828
Total	\$0	\$0	\$995

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	Other	Total
Prelim Engineering	\$0	\$0	\$167		\$167
Right of Way	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$828		\$828
Total	\$0	\$0	\$995		\$995

Project Web Site: <http://www.wsdot.wa.gov/Projects/SR4/ElochomanRiverCulvertReplacement/>

Change Orders Web Site: